

# HRTAC Program Development Monthly Executive Report April 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64 Peninsula Widening- Segment II

UPC 106665 (HRTAC)

### Project Scope:

From 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy/Rte 199 (Exit 242) to where the Segment I project ends at 0.54 miles east of Yorktown Road/Rte 238 (Exit 247) (7.1 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Repair and widening of 9 bridges and 6 major culverts
- Reconstruction of existing roadway

### Project Financial Summary:

#### Project Budget (\$175,832,897):

- PE \$ 6,000,000
- RW \$ 1,511,548
- CN \$ 168,321,349

#### Funds Expended (as of 03/31/2021):

\$ 2,869,659  
\$ 524,722  
\$ 151,692,850  
\$ 155,087,231

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:

Notice To Proceed	February 2016
Project Completion	May 2019
Schedule Status	Completed

#### Enabling Funding

HRTAC	\$ 175,832,897
State/Federal	\$ _____.
	\$ 175,832,897

### Project Status:

- In final contract close out



**Project Site (Looking West from the Yorktown Road overpass)**

# HRTAC Program Development Monthly Executive Report April 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64 Peninsula Widening- Segment III

UPC 106689 (HRTAC)  
UPC 109790 (State / Federal)

### Project Scope:

From approximately 1.26 miles West of Rte 199/Lightfoot (Exit 234) to where the Segment II project ends at 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy /Rte 199 (Exit 242) (8.36 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Replacement of the two Queen's Creek bridges, repair and widening of 4 bridges, 3 major culverts
- Reconstruction of existing mainline roadway

### Project Financial Summary:

<u>Project Budget (\$244,045,973):</u>	<u>Funds Expended (as of 03/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$ 10,000,000	\$ 5,593,248	\$ 0
○ RW \$ 12,000,000	\$ 630,128	\$ 0
○ CN \$ 222,045,973	<u>\$148,297,324</u>	\$ 0
	\$154,520,700	

### Project Schedule:

Notice To Proceed	January 2018
Project Completion	December 2021*
Schedule Status	On-Schedule

#### Enabling Funding

HRTAC	\$ 122,893,996
State/Federal	<u>\$ 121,151,977</u>
	\$ 244,045,973

\*The Project Fixed Completion Date was extended from September to December 2021 to accommodate the additional required sound wall installation.

### Project Status:

- Eastbound and Westbound traffic has been switched from the outside lanes to inside lanes
- Bridge widening construction complete at the Lakeshead & Colonial Parkway bridges
- Demolition of the existing eastbound Queens Creek Bridge is complete and new bridge construction is underway
- Noisewall construction is underway between the eastern project limits and the Queens Creek bridges



**Eastbound Queens Creek Bridge Abutment Construction**

# HRTAC Program Development Monthly Executive Report April 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64/I-264- Phase I

**UPC 108042 (HRTAC)**  
**UPC 57048 (State / Federal)**

### Project Scope:

From the I-64 Twin Bridges to the I-264/Newtown Road Interchange

- Widening westbound I-64 by adding a second exit lane from Twin Bridges to the I-64/I-264 interchange
- Introducing a new two lane Collector-Distributor (C-D) roadway from I-64 to the Newtown Road interchange
- Constructing a new two-lane flyover ramp from westbound I-64 tying into the existing eastbound I-264 C-D road

### Project Financial Summary:

#### Project Budget (\$158,730,023):

- PE \$ 10,135,307
- RW \$ 11,571,063
- CN \$ 137,023,653

#### Funds Expended (as of 03/31/2021):

\$ 10,135,307  
\$ 20,450,718  
\$ 120,703,928  
\$ 151,289,953

#### Projected Cost Over/(Under):

\$ 0  
\$ 8,879,655  
\$ 0

### Project Schedule:

Notice To Proceed	October 2016
Project Completion	October 2019
Schedule Status	Completed

#### Enabling Funding

HRTAC	\$ 152,094,716
State/Federal	<u>\$ 6,635,307</u>
	\$ 158,730,023

### Project Status:

- In final contract close out



**CD Road Bridge, 264 Flyover and Tidal Channel (low tide)**

# HRTAC Program Development Monthly Executive Report April 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64/I-264- Phase II

UPC 108041 (HRTAC)  
UPC 17630 (State / Federal)

### Project Scope:

From the I-264/Newtown Road Interchange to the I-264/Witchduck Road Interchange

- Extends the new C-D roadway from the Newtown Road interchange to the Witchduck Road interchange 43
- Reconfigure the Newtown Road and Witchduck Road interchange ramps south of I-264
- Constructing a new overpass that connects Greenwich Road south side of I-264 and Cleveland north of I-264

### Project Financial Summary:

<u>Project Budget (\$194,503,887):</u>	<u>Funds Expended (as of 03/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$ 14,082,810	\$ 14,082,810	\$ 0
○ RW \$ 54,392,666	\$ 54,476,462	\$ 83,796
○ CN \$ 126,028,411	<u>\$ 93,050,167</u>	\$ 0
	\$ 161,609,439	

### Project Schedule:

Award	December 2017
Notice to Proceed	February 2018
Projected Completion	September 2021
Schedule Status	On-Schedule

#### Enabling Funding

HRTAC	\$ 127,749,638
State/Federal	<u>\$ 66,754,249</u>
	\$ 194,503,887

### Project Status:

- B601 (Newtown Bridge) Abutment B footer 80%, Abutment A piles 40%. 101
- B602 (RR Bridge) Ground improvements piles and wick drain installation 100%
- B603 (I-264 Flyover Bridge) open March 8 to two-way traffic. MSE wall approach parapet 70%
- Overhead sign 10 foundations (east of Witchduck) 100%, prepping to set sign in April
- Storm sewer and grade work along Greenwich, Grayson, and Cleveland continues



Formwork for Newtown Road Bridge East Abutment Footer



Flyover Bridge Open to Two-Way Traffic



# HRTAC Program Development Monthly Executive Report April 2021

## I-64 Southside Widening and High Rise Bridge - Phase I

UPC 106692 (HRTAC)  
UPC 108990 (State / Federal)

### Project Scope:

From approximately the I-64/264/664 Interchange at Bowers Hill and extending to the I-64/464 Interchange in Chesapeake

- Widening from 4 to 6 lanes
- Constructing a new High Rise Bridge parallel to and to the South of the existing High Rise Bridge

### Project Financial Summary:

#### Project Budget (\$524,613,765):

- PE \$ 12,200,000
- RW \$ 18,726,000
- CN \$ 493,687,765

#### Funds Expended (as of 3/31/2021):

\$ 12,189,098  
\$ 10,664,812  
\$ 252,244,814  
\$ 275,098,724

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:

Award	October 2017
Notice to Proceed	November 2017
Project Completion	December 2022 *
Schedule Status	On Schedule

#### Enabling Funding

HRTAC	\$ 431,956,220
State/Federal	<u>\$ 92,657,545</u>
	\$ 524,613,765

\* The Project Fixed Completion Date was extended to December 2022 to add roadway/drainage infrastructure for future Part-Time Shoulder Express Lanes.

### Project Status:

- HRB substructure (piles are completed; footings, columns, caps continues). Superstructure (beam erection, deck forming) and approach fills/MSE walls continues
- Great Bridge Blvd Bridge substructures, approach fills/MSE walls, beams, decks completed. MSE wall copings/moment slabs and sidewalks continues
- Construction of substructures on I-64 Bridge Widening over Military Highway, Yadkin Road, and Shell Road continues
- Clearing and grubbing, earthwork, drainage/stormwater, roadway widening continues on all five roadway segments
- Construction of pavement on West 1 roadway segment and special wall on West 3 roadway segment continues



(Panoramic View of High Rise Bridge Looking North)

# HRTAC Program Development Monthly Executive Report April 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64/I-264- Phase III

UPC 106693 (HRTAC)

### Project Scope:

Study/design to improve the remaining I-64/I-264 movements

- Includes I-64 Eastbound (EB) movements to I-264
- Includes I-264 movements to I-64

### Project Financial Summary:

#### Project Budget (\$10,000,000):

- PE \$ 10,000,000
- RW \$ 0
- CN \$ 0

#### Funds Expended (as 03/31/2021):

\$ 2,309,250  
\$ 0  
\$ 0  
\$ 2,309,250

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:

IMR Submittal to FHWA

December 2019

IMR Conditional Approval

Spring 2020

Schedule Status

October 30, 2020

Advance to Design

Waiting on Funding

#### Enabling Funding

HRTAC	\$ 10,000,000
State/Federal	\$ _____
	\$ 10,000,000

### Project Status:

- IMR is complete.
- Evaluating next steps for Subproject A
  - NEPA Study
  - Advancing to 30% design



## Bowers Hill Interchange

UPC 111427 (HRTAC)

### Study Scope:

Develop NEPA document and supporting studies for improvements to the I-64/I-264/I-664 Interchange and the Route 58/Route 460 Interchange (Bowers Hill) extending north to approximately the College Drive Interchange. Original scope modified to include extending study to College Drive interchange with 664 and add Managed Lane component through Bowers Hill interchange to College Drive Interchange to reflect HRTPO directed changes.

### Study Financial Summary:

<u>Project Budget (\$7,904,603):</u>	<u>Funds Expended (as of 03/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$7,904,630	\$ 3,266,554	\$ 0
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 0	\$ 0	\$ 0
	\$ 3,266,554	

### Study Schedule:

Begin NEPA Process	July 2020
Completion	December 2023
Schedule Status	On-Schedule

#### Enabling Funding

HRTAC	\$7,904,630
State/Federal	\$ _____
	\$7,904,630

### Study Status:

- The March public newsletter was distributed
- VDOT briefed HRTPO TTAC in early March
- VDOT is coordinating monthly with agencies to discuss range of options and will continue until anticipated agency concurrence in May 2021
- A public comment period on potential alternatives concluded on March 25, 2021
- Confirmed that water quality permits will be issued as part of the study process
- Technical studies and traffic analyses continue to progress

