

---

## **MAJOR PROJECTS IN CONSTRUCTION**

<b>I-64 Peninsula Widening- Segment I</b>	<b>Construction Completed</b>
<b>I-64 Peninsula Widening- Segment II</b>	<b>Construction Completed</b>
<b>I-64 Peninsula Widening- Segment III</b>	<b>Under Construction</b>
<b>I-64/I-264- Phase I</b>	<b>Construction Completed</b>
<b>I-64/I-264- Phase II</b>	<b>Under Construction</b>
<b>I-64 Southside Widening and High Rise Bridge Phase I</b>	<b>Under Construction</b>
<b>HREL Segment 2B (Chesapeake)</b>	<b>Under Construction</b>

# HRTAC Program Development Monthly Executive Report November 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64 Peninsula Widening- Segment I

UPC 104905 (HRTAC)  
UPC 111926 (State / Federal)

### Project Scope:

From 0.52 miles east of Yorktown Road/Rte 238 (Exit 247) to 1.55 miles west of Jefferson Ave/Rte 143 (Exit 255) (6.1 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Replacement of the Industrial Park Drive bridges, and repair and widening of 4 bridges and 2 major culverts
- Strengthened shoulder lane from Ft Eustis Blvd Interchange to Jefferson Avenue Interchange

### Project Financial Summary:

<u>Project Budget (\$114,000,000):</u>	<u>Funds Expended (as of 10/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$ 2,738,567	\$ 2,738,567	\$ 0
○ RW \$ 32,494	\$ 32,494	\$ 0
○ CN \$ 111,228,939	<u>\$ 108,837,323</u>	\$ 0
	\$ 111,608,384	

### Project Schedule:

Notice To Proceed (NTP)	March 2015
Project Completion	December 2017
Schedule Status	Completed

#### Enabling Funding

HRTAC	\$ 11,608,384
State/Federal	<u>\$ 100,000,000</u>
	\$ 111,608,384

### Project Status:

- Completion achieved on December 1, 2017



Project Site (Looking West from Denbigh)

## I-64 Peninsula Widening- Segment II

UPC 106665 (HRTAC)

### Project Scope:

From 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy/Rte 199 (Exit 242) to where the Segment I project ends at 0.54 miles east of Yorktown Road/Rte 238 (Exit 247) (7.1 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Repair and widening of 9 bridges and 6 major culverts
- Reconstruction of existing roadway

### Project Financial Summary:

#### Project Budget (\$175,832,897):

- PE \$ 6,000,000
- RW \$ 1,511,548
- CN \$ 168,321,349

#### Funds Expended (as of 10/31/2021):

\$ 2,869,659  
\$ 530,032  
\$ 156,155,136  
\$ 159,554,827

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:


Notice To Proceed	February 2016
Project Completion	May 2019
Schedule Status	Completed

#### Enabling Funding

HRTAC	\$ 175,832,897
State/Federal	\$ _____.
	\$ 175,832,897

### Project Status:

- In final contract close out



**Project Site (Looking West from the Yorktown Road overpass)**

## I-64 Peninsula Widening- Segment III

UPC 106689 (HRTAC)  
UPC 109790 (State / Federal)

### Project Scope:

From approximately 1.26 miles West of Rte 199/Lightfoot (Exit 234) to where the Segment II project ends at 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy /Rte 199 (Exit 242) (8.36 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Replacement of the two Queen's Creek bridges, repair and widening of 4 bridges, 3 major culverts
- Reconstruction of existing mainline roadway

### Project Financial Summary:

<u>Project Budget (\$244,045,973):</u>	<u>Funds Expended (as of 10/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$ 10,000,000	\$ 5,664,211	\$ 0
○ RW \$ 12,000,000	\$ 892,497	\$ 0
○ CN \$ 222,045,973	<u>\$183,145,478</u>	\$ 0
	\$189,702,186	

### Project Schedule:

Notice To Proceed	January 2018
Project Completion	December 2021*
Schedule Status	On-Schedule

#### Enabling Funding

HRTAC	\$ 122,893,996
State/Federal	<u>\$ 121,151,977</u>
	\$ 244,045,973

\*The Project Fixed Completion Date was extended from September to December 2021 to accommodate the additional required sound wall installation.

### Project Status:

- Bridge construction work has been completed at the Lakeshead & Colonial Parkway bridges
- Concrete deck replacement at the Westbound Queens Creek Bridge is complete
- Final surface paving is underway
- Eastbound and Westbound noisewalls are complete.



Eastbound I-64 traffic at the Rt.143 bridge (looking east)



# HRTAC Program Development Monthly Executive Report November 2021

## I-64/I-264- Phase I

UPC 108042 (HRTAC)  
UPC 57048 (State / Federal)

### Project Scope:

From the I-64 Twin Bridges to the I-264/Newtown Road Interchange

- Widening westbound I-64 by adding a second exit lane from Twin Bridges to the I-64/I-264 interchange
- Introducing a new two lane Collector-Distributor (C-D) roadway from I-64 to the Newtown Road interchange
- Constructing a new two-lane flyover ramp from westbound I-64 tying into the existing eastbound I-264 C-D road

### Project Financial Summary:

#### Project Budget (\$158,730,023):

- PE \$ 10,135,307
- RW \$ 11,571,063
- CN \$ 137,023,653

#### Funds Expended (as of 10/31/2021):

\$ 10,135,307  
\$ 20,454,171  
\$ 121,128,987  
\$ 151,718,465

#### Projected Cost Over/(Under):

\$ 0  
\$ 8,883,108  
\$ 0

### Project Schedule:

Notice To Proceed	October 2016
Project Completion	October 2019
Schedule Status	Completed

#### Enabling Funding

HRTAC	\$ 152,094,716
State/Federal	<u>\$ 6,635,307</u>
	\$ 158,730,023

### Project Status:

- In final contract close out



CD Road Bridge, 264 Flyover and Tidal Channel (low tide)

# HRTAC Program Development Monthly Executive Report November 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64/I-264- Phase II

UPC 108041 (HRTAC)  
UPC 17630 (State / Federal)

### Project Scope:

From the I-264/Newtown Road Interchange to the I-264/Witchduck Road Interchange

- Extends the new C-D roadway from the Newtown Road interchange to the Witchduck Road interchange 43
- Reconfigure the Newtown Road and Witchduck Road interchange ramps south of I-264
- Constructing a new overpass that connects Greenwich Road south side of I-264 and Cleveland north of I-264

### Project Financial Summary:

Project Budget (\$194,503,887):	Funds Expended (as of 10/31/2021):	Projected Cost Over/(Under):
○ PE \$ 14,082,810	\$ 14,082,810	\$ 0
○ RW \$ 54,392,666	\$ 55,782,475	\$1,389,809
○ CN \$ 126,028,411	<u>\$ 108,401,878</u>	\$ 0
	\$ 178,267,163	

### Project Schedule:

Award	December 2017
Notice to Proceed	February 2018
Projected Completion	September 2021
Schedule Status	Full project open to Traffic December 2021

#### Enabling Funding

HRTAC	\$ 127,749,638
State/Federal	<u>\$ 66,754,249</u>
	\$ 194,503,887

### Project Status:

- B601 (Newtown Bridge), Parapets and deck grooving complete.
- New 264 EB Witchduck on and off ramp open to traffic 11/01/2021.
- B603 Greenwich Flyover) Girder painting 70%. Decorative panels and aesthetic lighting 25%.
- Substructure B602 (Bridge west of Witchduck) complete. Steel girder installation upcoming.
- Greenwich Road widening (south side), final asphalt 80%, Cleveland Street final asphalt complete.



Decorative Panels on Flyover Bridge



Intersection of New Off-Ramp and Witchduck Road

# HRTAC Program Development Monthly Executive Report November 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## I-64 Southside Widening and High Rise Bridge - Phase I

UPC 106692 (HRTAC)  
UPC 108990 (State / Federal)

### Project Scope:

From approximately the I-64/264/664 Interchange at Bowers Hill and extending to the I-64/464 Interchange in Chesapeake

- Widening from 4 to 6 lanes
- Constructing a new High Rise Bridge parallel to and to the South of the existing High Rise Bridge

### Project Financial Summary:

#### Project Budget (\$524,613,765):

- PE \$ 12,200,000
- RW \$ 18,726,000
- CN \$ 493,687,765

#### Funds Expended (as of 10/31/2021):

\$ 12,189,268  
\$ 10,926,994  
\$ 308,238,150  
\$ 331,354,412

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:

Award	October 2017
Notice to Proceed	November 2017
Project Completion	December 2022 *
Schedule Status	On Schedule

#### Enabling Funding

HRTAC	\$ 431,956,220
State/Federal	<u>\$ 92,657,545</u>
	\$ 524,613,765

\* The Project Fixed Completion Date was extended to December 2022 to add roadway/drainage infrastructure for future Part-Time Shoulder Express Lanes.

### Project Status:

- HRB Substructure – piles and footings are completed; columns, caps continue. HRB Superstructure – beam erection, deck forming, deck pours continue. Approach fills/MSE walls continue
- Great Bridge Blvd Bridge – Bridge construction completed. Approach roadway, MSE wall copings/moment slabs continue
- I-64 Bridge Widening over Military Highway, Yadkin Road, and Shell Road – substructures completed. The superstructures (beam erection, deck construction) are underway at Military and Yadkin, completed at Shell
- Earthwork, drainage/stormwater, roadway fill, pavement, retaining walls, noise barriers, ITS, signing, median barriers, guardrail continue on all five roadway segments



Completed Decks on High Rise Bridge Spans 21-26 (Looking Northwest)

## HREL Segment 2B (Chesapeake)

**UPC 112923**

### Project Scope:

From the I-64/464 interchange to the I-64/264 interchange, 7.65 miles of an existing HOV lane is being converted into an Express Lane in each direction

- Includes concrete barriers and minor drainage improvement
- Includes tolling gantries, tolling equipment, signing, and overhead signage

### Project Financial Summary:

#### Project Budget (\$25,000,000):

- PE \$ 2,538,000
- RW \$ 0
- CN \$ 22,462,000

#### Funds Expended (as of 10/31/2021):

\$ 2,543,662  
\$ 0  
\$ 11,678,599  
\$ 14,222,261

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:


Award	September 20, 2020
Notice to Proceed	October 30, 2020
Project Completion	September 22, 2022
Schedule Status	On Schedule

#### Enabling Funding

TIFRA	\$ 25,000,000
State/Federal	\$ _____.
	\$ 25,000,000

### Project Status:

- Contractor crews have installed several overhead structures, constructed generator sites and access roads along with the installation of new concrete barriers and guardrails. This work is continuing throughout the corridor



**Gantry equipment installation near Indian River Road (exit 286) on I-64**



## HREL PROJECTS UNDER DESIGN

HREL Segment 1 (Norfolk)


In Design

HREL Segment 4A/4B (Newport News)

In Design

HREL Segment 4C (Hampton)

In Design



## HREL Segment 1 (Norfolk)

UPC 117840 (HRTAC) Phase 1-PE

### Project Scope:

From I-264 to I-564, an existing General Purpose shoulder will be converted into a Part Time Shoulder Express Lane in each direction for nine miles

- Replacing two bridges (EB/WB Chesapeake Boulevard) and widening two bridges (EB/EB Tidewater Drive)
- Rehabilitating/strengthening nine miles of shoulder in each direction
- Widening roadway in spot locations to maintain minimum shoulder width
- Includes noise walls, tolling gantries, and overhead signing

### Project Financial Summary:

#### Project Budget (\$5,621,500):

- PE \$ 5,621,500
- RW \$ 0
- CN \$ 0

#### Funds Expended (as of 10/31/2021):

\$ 5,100,796  
\$ 0  
\$ 0  
\$ 5,100,796

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:


Request for Qualifications	Fall 2021
Public Hearing	December 1 & 2, 2021
Request for Proposals	Winter 2022
Notice to Proceed	Summer 2022
Fixed Completion Date	Winter 2025

#### Enabling Funding

HRTAC	\$ 5,621,500
State/Federal	\$ _____
	\$ 5,621,500

### Project Status:

- Virtual public hearing will be held on December 1, 2021. In person public hearing will be held on December 2, 2021
- Draft CE will be completed by November 2021
- Preliminary Design is continuing towards the RFP Release
- Expected to award by Fall 2022



# HRTAC Program Development Monthly Executive Report November 2021

Hampton Roads District  
7511 Burbage Drive  
Suffolk

## HREL Segment 4A/4B (Newport News)

UPC 117839 (HRTAC) Phase 1- PE  
UPC 119638

### Project Scope:

From Jefferson Avenue in Newport News to Mercury Boulevard in Hampton, an existing HOV lane will be converted into an Express Lane in both directions. From Mercury Boulevard to LaSalle Avenue in Hampton, one Express Lane will be constructed in each direction. The total length of the project is 13.5 miles

- Replacing two bridges (EB/WB LaSalle Avenue)
- Rehabilitating one bridge (EB/WB Armistead Avenue)
- Includes tolling gantries, and overhead signage

### Project Financial Summary:

Project Budget (\$5,916,425):	Funds Expended (as of 10/31/2021):	Projected Cost Over/(Under):
○ PE \$ 5,916,425	\$ 4,772,344	\$ 0
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 0	\$ 0	\$ 0
	\$ 4,772,344	

### Project Schedule:


Public Hearing	September 29 & 30, 2021
Advertisement	Summer 2023
Notice to Proceed	Summer 2022
Fixed Completion Date	Winter 2025

#### Enabling Funding

HRTAC	\$ 5,916,425
State/Federal	\$ _____
	\$ 5,916,425

### Project Status:

- Draft CE document was prepared and posted for public viewing during Public Hearing comment period.
- Final CE will be posted for 10 day comment period after FHWA approval. Expected to be posted in December 2021
- Hybrid (virtual and in-person) public hearing on proposed design were held on September 29 and 30, 2021
- Technical design and plan production continues to progress



## HREL Segment 4C (Hampton)

UPC 117841 (HRTAC) Phase 1- PE

### Project Scope:

From LaSalle Avenue to Settlers Landing Road, one Express Lane will be constructed, and one general purpose lane will be converted into an Express Lane in each direction for 2.5 miles

- Replacing two bridges (EB Hampton River) and rehabilitating one bridge (Rip Rap Road)
- Rehabilitating/widening three bridges (WB Hampton River, EB/WB King Street, EB/WB Settlers Landing Road)
- Widening 2.5 miles of EB and WB roadway
- Includes noise walls, tolling gantries, and overhead signage

### Project Financial Summary:

Project Budget (\$429,754,878):	Funds Expended (as of 10/31/2021):	Projected Cost Over/(Under):
○ PE \$ 20,000,000	\$ 4,015,041	\$ 0
○ RW \$ 8,000,000	\$ 0	\$ 0
○ CN \$ 401,754,878	\$ 0	\$ 0
	\$ 4,015,041	

### Project Schedule:

Request for Qualifications	April 9, 2021
Public Hearing	September 23, 2021
Request for Proposals	Fall 2021
Notice to Proceed	Summer 2022
Fixed Completion Date	Winter 2025

#### Enabling Funding

HRTAC	\$ 429,754,878
State/Federal	\$ _____
	\$ 429,754,878


### Project Status:

- Virtual and in person Public Hearings held on September 23, 2021
- Advertisement for CE Notice of Availability posting 10-day comment period November 8, 2021 to November 22, 2021
- NEPA clearance expected on November 23, 2021
- CTB Award scheduled for June 15, 2022





## MAJOR PROJECT STUDIES



## I-64/I-264- Phase III

UPC 106693 (HRTAC)

### Project Scope:

Study/design to improve the remaining I-64/I-264 movements

- Includes study and IMR of entire interchange
- Includes preliminary design of Subproject III-A – Ramp from I-64 EB to I-264 EB

### Project Financial Summary:

#### Project Budget (\$10,000,000):

- PE \$ 10,000,000
- RW \$ 0
- CN \$ 0

#### Funds Expended (as 10/31/2021):

\$ 2,359,884  
\$ 0  
\$ 0  
\$ 2,359,884

#### Projected Cost Over/(Under):

\$ 0  
\$ 0  
\$ 0

### Project Schedule:


IMR Submittal to FHWA	December 2019
IMR Conditional Approval	Spring 2020
IMR Final Approval	October 2020
Subproject III-A – Consultant NTP	November 2021
Subproject III-A PD – Completion	January 2023
Schedule Status	On Schedule

#### Enabling Funding

HRTAC	\$ 10,000,000
State/Federal	\$ _____
	\$ 10,000,000

### Project Status:

- IMR is complete
- Advancing the preliminary design phase of Subproject III-A that will include the NEPA study, PFI-level design, and updated project cost estimate
- Developing a supplemental agreement with consultant for the Subproject III-A preliminary design engineering services. Survey and Geotechnical Investigations are scheduled to begin in November 2021.



**Proposed I-64/I-264 Interchange Improvements from IMR (Subproject III-A shown in Blue)**

## UPC 111427 (HRTAC)

Develop NEPA document and supporting studies for improvements to the I-64/I-264/I-664 Interchange and the Route 58/Route 460 Interchange (Bowers Hill) extending north to approximately the College Drive Interchange. Original scope modified to include extending study to College Drive interchange with 664 and add Managed Lane component through Bowers Hill interchange to College Drive Interchange to reflect HRTPO directed changes.

<u>Project Budget (\$7,904,630):</u>	<u>Funds Expended (as of 10/31/2021):</u>	<u>Projected Cost Over/(Under):</u>
○ PE \$ 7,904,630	\$ 4,127,381	\$ 0
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 0	<u>\$ 0</u>	\$ 0
	\$ 4,127,381	

Begin NEPA Process	July 2020
Preferred Alternative Recommendation	February 2022
Completion	December 2023
Schedule Status	On-Schedule

HRTAC	\$ 7,904,630
State/Federal	<u>\$ _____.</u>
	\$ 7,904,630

- FHWA Notice of Intent anticipated in November and will be accompanied by VDOT public outreach
- Hybrid (virtual and in-person) public hearing on preferred alternative to be held January 26-27, 2022.
- Began discussion of preferred alternative with agencies in November
- Briefed HRTPO TTAC on November 3 and will brief HRTPO Policy Board on November 18 regarding the preferred alternative.
- Technical studies and traffic analyses continue to progress
- FHWA has also stated that an Interchange Access Report (IAR) will not be required during NEPA. This work has paused and is no longer coupled with the NEPA process. The IAR can take up to 2 years to complete but may be initiated after the preferred alternative is determined.

