

# ATTACHMENT 6B

## REVISED DRAFT - Regional Connectors Study - Phase 3 Schedule (September 24, 2020)

Task No.	Task	2020												2021												2022											
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
<b>TASK 1 EXECUTE ENGAGEMENT PLAN</b>																																					
1.1	Task Management																																				
1.2	Engagement Plan Review																																				
1.3a	Study Mailing List and Comment Database																																				
1.3b	Scenario Planning Virtual Meeting																																				
1.3c	Community Briefings and Presentations																																				
1.3d	Brochures, Factsheets, and Handouts																																				
1.3e	Public Meetings																																				
1.3f	Regional Connectivity Symposium																																				
1.3g	Community Events and Outreach																																				
1.3h	Social Media Engagement																																				
1.3i	Engagement Report																																				
1.4	Website Upgrades and Maintenance																																				
<b>TASK 2 DEVELOPMENT OF PRELIMINARY ALTERNATIVES</b>																																					
2.1a	Summarize Background Information																																				
2.1b	Conduct Unconstrained Travel Demand Model Analysis																																				
2.1c	Preliminary Alternatives Identification																																				
2.2	Develop/Refine Geometry of Preliminary Alternatives																																				
2.3	Hydraulics and Hydrology																																				
2.4	Structures																																				
2.5	Utilities and Railroad Crossings																																				
2.6	Planning Cost Estimates																																				
<b>TASK 3 DETERMINATION OF CANDIDATE ALTERNATIVES</b>																																					
3.1a	Conduct Congestion Relief Assessments																																				
3.1b	Performance Evaluation																																				
3.2	Conduct Permittability Assessments																																				
3.3	Conduct Constructability Assessments																																				
3.4	Identify Candidate Alternatives																																				
<b>TASK 4 CONDUCT SCENARIO PLANNING</b>																																					
4.8a	Confirmation/Network Coding of Candidate RCS projects for testing																																				
4.8b	Travel Demand Modeling for Baseline and 3 Greater Growth Scenarios (each Candidate Project)																																				
4.8c	Evaluate Performance of Candidate Projects under Baseline and 3 Greater Growth Scenarios																																				
4.8d	Evaluate Traffic Operating Conditions																																				
4.9a	Scenario Results Workshops																																				
4.9b	Recommendation Documentation																																				
<b>TASK 5 PREPARE FOR AND ATTEND MEETINGS (WORKING GROUP AND STEERING COMMITTEE)</b>																																					
5.1	Working Group Meetings																																				
5.2	Steering Committee Meetings																																				
<b>TASK 6 MANAGE THE PROJECT</b>																																					
6.1	Weekly Coordination with Study Leadership																																				
6.2	Schedule and Budget Oversight																																				
6.3	Quality Assurance of Deliverables																																				
<b>TASK 7 PREPARE DOCUMENTATION</b>																																					
7.1	Draft Study Report																																				
7.2	Final Study Report																																				

- Steering Committee Meetings
- Working Group Coordination Meeting
- Public Meeting
- Continuous Task
- Task Schedule
- Key Decision Point

DRAFT